

JOVITA BOULEVARD SLOPE STABILIZATION
STPUL-3290(010)


ID	Task Name	Duration	Start	Finish
1	MOBILIZATION	1 day	Mon 10/17/16	Mon 10/17/16
2	SURVEY SOLDIER PILE WALLS AND STORM DRAINAGE	4 days	Tue 10/18/16	Fri 10/21/16
3	TRAFFIC CONTROL SET-UP/DETOUR ROUTE SIGNING	4 days	Tue 10/18/16	Fri 10/21/16
4	CLEARING AND GRUBBING/EROSION CONTROL MEASURES	5 days	Mon 10/24/16	Fri 10/28/16
5	INSTALLATION OF STORM DRAINAGE SYSTEM	10 days	Mon 10/31/16	Fri 11/11/16
6	CLOSE JOVITA BLVD	1 day	Mon 11/14/16	Mon 11/14/16
7	INSTALLATION OF SOLDIER PILE WALLS	8 days	Mon 11/14/16	Wed 11/23/16
8	RESUME SOLDIER PILE WALL INSTALLATION	5 days	Mon 11/28/16	Fri 12/2/16
9	OPEN JOVITA BLVD TO TRAFFIC	1 day	Fri 12/2/16	Fri 12/2/16
10	INSTALLATION OF SINGLE-SLOPE CONCRETE BARRIER	5 days	Mon 12/5/16	Fri 12/9/16
11	ROADWAY RESTORATION/HMA CL 1/2"	2 days	Mon 12/12/16	Tue 12/13/16
12	INSTALLATION OF GUARDRAIL/PAINT LINE/SEEDING, FERTILIZING, MULCHING	8 days	Wed 12/14/16	Fri 12/23/16

Road Closure is from Monday morning 11/14 thru Wed 11/23 evening (day prior to Thanksgiving).

The road will be re-opened to traffic on the weekend prior to Thanksgiving (11/19 and 11/20), unless the contractor works on that Saturday.

The road will be opened to traffic on Wed 11/23 evening thru the Thanksgiving Holiday/weekend and closed again on Monday 11/28 morning. The road will be closed from Monday morning 11/28 through that Friday 12/2 evening.

R.W.SCOTT CONSTRUCTION

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			